

ID	Task Mode	Task Name	Duration	Start	Finish	Aug 27, '23							Sep 3, '23							Sep 10, '23							Sep 17, '23							Sep 24, '23							Oct 1, '23							Oct 8, '23													
						S	S	M	T	W	T	F	S	S	S	M	T	W	T	F	S	S	S	M	T	W	T	F	S	S	S	M	T	W	T	F	S	S	S	M	T	W	T	F	S	S	S	M	T	W	T	F	S	S	S	M	T	W	T	F	S
1		Donwood Culvert Replacement	35 days	Mon 8/28/23	Fri 10/13/23																																																								
2		Material Lead-Time	25 days	Mon 8/28/23	Fri 9/29/23																																																								
3		Road Closure & Sawcutting	1 day	Mon 10/2/23	Mon 10/2/23																																																								
4		Culvert Removal and Replacement	5 days	Tue 10/3/23	Mon 10/9/23																																																								
5		Patch Paving	4 days	Tue 10/10/23	Fri 10/13/23																																																								

Project: 23-08-28 Donwood Culve Date: Mon 8/28/23	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			